BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**PACKAGE No-08 Development of roads and drains at Machohalli, Kadabagere, Gollarahatti(Kittanahalli) Singanayakanahalli Grama panchayathi limits and surrounding areas of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants**
2	Estimate cost / Amount	Rs.1600.00 Lakhs
3	Name of Contractor	Sri.K.VENKATA RAJU
4	Amount of Contract	Rs.14,23,10,192.00 (Excluding GST)
5	Agreement No	12/2022-23, Dated: 02-09-2022
6	No. and date under which the work order has been issued	021/2022-23 Dated: 03-09-2022
7	Time limit originally fixed for completion	9 Months (upto 02-06-2023
8	Date of application by the contractor for granting extension	15-09-2023
9	Date of receipt of application in the sub-division office	15-09-2023
10	Extension granted if any:	
	1. From	
	2. To	
11	Work carriedout by the contractor during the original period stipulated in contract	Rs.13,08,08,184.37
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	Rs.13,08,08,184.37
14	Time now applied for	upto 30-12-2023
15	Date of recommending time limit applied	upto 30-12-2023
16	Whether the original application of contractor is enclosed	Yes

17	Balance work remaining to be done.	Rs.1,15,02,008.00
18	Probable time required for completion of remaining work	30-12-2023
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work delayed due to Site Litigation. Hence EOT may be accorded till 30-12-2023 without levying penalty.
22	Recommendation of Executive Engineer	Work delayed due to Site Litigation. Hence EOT may be accorded till 30-12-2023 without levying penalty.

Assistant / Junior Engineer
Project Division, BBMP

Asst Executive Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP